



"making a real difference" in

e-mail: alanwooly@msn.com web: www.alansafrika.co.uk twitter: @AlansAfrica Mob: 07800-558524

Kankalay School, Port Loko

Just 2 months since the start of building 2 classrooms, a staff room, an office & store area and here we are.



All the floors have been concreted and as you can see, below, the metal windows and doors (these are to provide extra security) to the staffroom/office/store were fitted earlier today. All that is left is to render the walls internally & externally, fit the ceilings and paint everything and the classrooms will be ready to use.



The total cost of Phase 1 of the project was **£8,350** and Phase 2, the additional 2 classrooms, is **£6,000**. The toilet block cost **£2,200** giving a total project cost of **£16,550**. I have some funding in place for Phase 2 and am sending the first tranche of money tomorrow, so they can start to pour the concrete for the foundations for the second block of 2 classrooms and work will then progress as additional funds become available. The intention is, as funds permit, to then provide additional new classroom furniture.

AlansAfrica is supported by:

